DRAWING NO. D-205

STATEMENT SHOWING LEVERS, FUNCTIONS AND DIVISION OF EXPENSE AT INTERLOCKING PLANT ~~SA&AP~~ T&NO Crossing GC&SF Ry at Cameron, Texas, Tower 52.

CONTRACT NO. DATE June 1, 1904.

PROVIDES FOR Division of Expense for maintenance and operation on a Lever basis.

SENIOR COMPANY

LEVERS		FUNCTIONS	DIVISION OF UNITS: GC&SF RY	T&NO RR				REMARKS
1	~~Distant Signal~~ Spare	~~X~~		~~X~~				~~Plan Dated January 25, 1923~~
2	Home Signal	1		1				
3	Derail	1		1				
4	Derail (3X)	1		1				~~Revised effective Aug. 14-1926 account GC&SF adding levers-11-22 and 23.~~
5	Home Signal	1		1				
6	~~Distant Signal~~ Spare	~~X~~		~~X~~				
7	Home Signal - 3 Position	2	1	[illegible]				
8	Dwarf Signal	1	1					
9	Dwarf Signal	1	1					
10	Dwarf Signal	1	1					~~Revised effective Aug. 8-1933 account Switch Lock No 28 being discontinued.~~
11	~~Spare~~ 1 Home & 1 Dwarf Sig. 3 Pos	4	1					
12	Switch	1	1					
13	Switch (12 X)	1	1					
14	Derail	1	1					
15	Switch and Hayes Derail	1	1					Effective ~~July 1-1941~~ June 14-1941
16	Switch and Hayes Derail	1	1					
17	Switch	1	1					
18	Switch (17X)	1	1					
19	Switch and Hayes Derail	1	1					
20	~~Switch~~ Derail	1	1					
21	Derail	1	1					
22	~~Spare~~ Switch	1	1					
23	~~Spare~~ 2 Home Signals - 3 Pos	4	1					
24	Dwarf Signal	1	1					
25	Dwarf Signal	1	1					
26	Dwarf Signal	1	1					
27	Home Signal - 3 Position	2	1					
28	~~Switch Lock and Hayes Der.~~ Space	~~1~~	~~1~~					
29	Home signal - 3 Position	2	1					
30	Home Signal - 3 Position	2	1					
31	Switch	1	1					
32	Home Signal - 3 position	2	1					
29		40						
~~31~~		~~42~~	25					
~~32~~		~~43~~	~~26~~	4				
~~33~~		~~54~~	~~23~~	~~8~~				

Rewritten 7-29-1941

MAINTENANCE	GC&SF Ry	~~79.31%~~ 86.21%	~~81.25~~ ~~80.65%~~	OPERATION	GC&SF Ry	~~79.31%~~ 86.21%	~~81.25~~ ~~80.65%~~
	~~SA&AP Ry~~	~~20.69%~~	~~18.75~~ ~~19.35%~~		~~SA&AP Ry~~	~~20.69%~~	~~18.75~~ ~~19.35%~~
	T&NO RR	13.79%			T&NO RR	13.79%	

MAINTAINED BY GC&SF Ry

OPERATED BY GC&SF Ry

Houston, Texas ~~M[illegible] 1926~~ 7-28-1941